



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100002
Project Name	Funnelle Hall and Rich Hall Roof Designs (Parent Project)

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants		
Contractors		

Project Update	
----------------	--

Project Schedule	Project Start Date	07/22/2013
	Project Finish Date	09/05/2014
	Planning Start Date	07/22/2013
	Planning Finish Date	09/19/2013
	Design Start Date	07/22/2013
	Design Finish Date	01/27/2014
	Construction Start Date*	03/24/2014
	Construction Finish Date*	09/05/2014
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$119,096
	Projected Costs	\$118,610
	Projected Budget Variance	\$ 486