



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

April, 2017

| | |
|--------------|--|
| Project # | 100024 |
| Project Name | Tyler Hall - Phase I - Lower Level and Partial Main (Parent) |

| | |
|---------------|---|
| Project Scope | <p>Renovate Waterman Theater, the main lobby, the Art Gallery, faculty offices, and miscellaneous practice/rehearsal rooms.</p> <p style="text-align: center;">Additional spaces that will be added to Tyler Hall will be a new Orchestra Rehearsal Room, new Recording Studio and Control Room, and new soundproof vocal/instrument practice/rehearsal spaces.</p> <p>Mechanical Penthouses constructed on roof for additional spaces on basement level.</p> |
|---------------|---|

| | |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

| | |
|-----------------------------|-----------|
| Current Project Coordinator | Bob Lloyd |
|-----------------------------|-----------|

| | | |
|-------------|---------------|--|
| Consultants | | |
| Contractors | Bette & Cring | |

| | |
|----------------|--|
| Project Update | <p>Bob Lloyd, 4/14/17</p> <ol style="list-style-type: none"> 1. Punch-list items being worked as allowed by building occupants 2. Warranty items being taken care of as they arise |
|----------------|--|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 09/19/2013 |
| | Project Finish Date | 10/26/2017 |
| | Planning Start Date | 09/19/2013 |
| | Planning Finish Date | 11/01/2013 |
| | Design Start Date | 09/19/2013 |
| | Design Finish Date | 10/16/2013 |
| | Construction Start Date* | 05/16/2014 |
| | Construction Finish Date* | 09/27/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|--------------|
| Project Costs | Projected Budget | \$23,998,000 |
| | Projected Costs | \$ 1,692,730 |
| | Projected Budget Variance | \$22,305,270 |