



SUNY Oswego  
Facilities Services  
Provide Support & Service

SUNY Oswego  
Facilities Services  
Monthly Project Update

August, 2016

Project #	100083
Project Name	Culkin Hall Data Center

Project Scope	1/6/16 - AJB This is to update the Scope of work to primarily the DATA CENTER. This scope will be the consolidation of racks and equipment into an approximately 32' x 16' space. This will require the updating of cooling to this equipment as well as reworking and updating the electrical to the racks (3Ph power needed). With this consolidation, the FM-200 system will need to be reworked and the cylinder relocated to the basement. Exterior windows will need to be insulated and the soffit areas will need to be insulated as well. A hardwall will be required to enclose this area.
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>July 18, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> <li>100% CD plans (w/ specs on drawings) received and reviewed by CTS.</li> <li>Final coordination meeting w/ MPG and CTS being scheduled for the week of 7/18/2016 to go over construction schedule and plan.</li> </ol>
----------------	---

Project Schedule	Project Start Date	03/13/2015
	Project Finish Date	05/24/2018
	Planning Start Date	03/13/2015
	Planning Finish Date	04/27/2015
	Design Start Date	03/04/2016
	Design Finish Date	07/21/2016
	Construction Start Date*	09/26/2016
	Construction Finish Date*	05/24/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$380,000
	Projected Costs	\$ 32,963
	Projected Budget Variance	\$347,037