



SUNY Oswego
Facilities Services
Monthly Project Update

December, 2016

Project #	100024
Project Name	Tyler Hall - Phase I - Lower Level and Partial Main (Parent)

Project Scope	<p>Renovate Waterman Theater, the main lobby, the Art Gallery, faculty offices, and miscellaneous practice/rehearsal rooms. Additional spaces that will be added to Tyler Hall will be a new Orchestra Rehearsal Room, new Recording Studio and Control Room, and new soundproof vocal/instrument practice/rehearsal spaces.</p> <p>Mechanical Penthouses constructed on roof for additional spaces on basement level.</p>
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors	Bette & Cring	

Project Update	<p>Bob Lloyd, 12/9/16</p> <p>1. Punch-list items being worked as allowed by building occupants 2. Air Quality test, Commissioning, stage floor remediation being completed week of 12/19, first week of break</p>
----------------	---

Project Schedule	Project Start Date	09/19/2013
	Project Finish Date	10/26/2017
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	09/19/2013
	Design Finish Date	10/16/2013
	Construction Start Date*	05/16/2014
	Construction Finish Date*	09/27/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 23,998,000
---------------	------------------	---------------

	Projected Costs	\$ 1,714,269
	Projected Budget Variance	\$ 22,283,731