



SUNY Oswego
Facilities Services
Monthly Project Update

December, 2016

Project #	100083
Project Name	Culkin Hall Data Center

Project Scope	<p>1/6/16 - AJB This is to update the Scope of work to primarily the DATA CENTER. This scope will be the consolidation of racks and equipment into an approximately 32' x 16' space. This will require the updating of cooling to this equipment as well as reworking and updating the electrical to the racks (3Ph power needed). With this consolidation, the FM-200 system will need to be reworked and the cylinder relocated to the basement. Exterior windows will need to be insulated and the soffit areas will need to be insulated as well. A hardwall will be required to enclose this area.</p>
---------------	---

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Jon Russo
-----------------------------	-----------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>12.14.2016 (JR)</p> <ol style="list-style-type: none"> 1. PAC contractors have laid out wall track 2. MEC Electrical contractors have completed overhead cable tray. 3. MEC Electric has roughed in all electrical for new smaller Data Center 4. Mechanical and Fire suppression are lined up for winter session to establish new equipment 4. Weekly meetings between CTS and Major Projects are on-going for the scheduling for the remaining portion of work <p>For this project the Syracuse Center of Excellence has donated a coolerado cooling unit that we will be utilizing to cool the data racks in this room.</p>
----------------	--

Project Schedule	Project Start Date	03/13/2015
	Project Finish Date	06/07/2018
	Planning Start Date	03/13/2015
	Planning Finish Date	04/27/2015
	Design Start Date	03/04/2016
	Design Finish Date	07/21/2016
	Construction Start Date*	10/07/2016
	Construction Finish Date*	06/07/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 388,500
	Projected Costs	\$ 176,699
	Projected Budget Variance	\$ 211,801