



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	1075-02	
Project Name	Tyler Hall 1C - Photo, Conference and Offices	
Project Scope	<p>Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.</p>	
Project Phase	C4 - Substantially Complete / Punchlist	
Current Project Coordinator	Bob Lloyd	
Consultants	Architectural Resources	
Contractors	PAC & Associates of Oswego Inc	
Project Update	<p>Bob Lloyd 12/11/17</p> <p>Ordering FFE items per SCMA schedule</p>	
Project Schedule	Project Start Date	12/22/2015
	Project Finish Date	07/27/2018
	Planning Start Date	12/22/2015
	Planning Finish Date	02/03/2016
	Design Start Date	04/19/2016
	Design Finish Date	09/08/2016
	Construction Start Date*	12/22/2015
	Construction Finish Date*	07/27/2018
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$672,802
	Projected Costs	\$527,092
	Projected Budget Variance	\$145,710