



SUNY Oswego
Facilities Services
Monthly Project Update

February, 2017

Project #	100022
Project Name	Rich Hall Roof Replacement

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	
-------------	--

Contractors	
-------------	--

Project Update	
----------------	--

Project Schedule	Project Start Date	05/18/2015
	Project Finish Date	06/27/2017
	Planning Start Date	05/18/2015
	Planning Finish Date	07/02/2015
	Design Start Date	02/15/2016
	Design Finish Date	04/24/2017
	Construction Start Date*	05/18/2015
	Construction Finish Date*	07/12/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 822,400
	Projected Costs	\$ 606,546
	Projected Budget Variance	\$ 215,854