



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

February, 2017

Project #	100075
Project Name	Tyler Hall - Phase II - Rehab for CM

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>February 6, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> <li>Overall PHASE-II Design Manual comments due back to the design team by 2/14/2017. Need to coordinate review meeting w/ A/R for 2/15/2017 or 2/17/2017.</li> <li>Anticipate Final design docs in April 2017; construction start in August 2017 and continue through 2019.</li> <li>See sub-projects for additional updates: Priority 1A 1075-01 (drawing &amp; painting studios), Priority 1C 1075-02 and Priority 1D 1075-03(printmaking &amp; photo).</li> </ol>
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	02/11/2019
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	01/16/2017
	Construction Finish Date*	02/11/2019
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 2,931,397
	Projected Costs	\$ 35,975
	Projected Budget Variance	\$ 2,895,422