



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

January, 2017

Project #	100025
Project Name	Facilities Services Relocations

Project Scope	Plan, design, renovate and relocate the office operation of the Facilities Services Office of Major Projects. Includes, as needed, interior construction, HVAC modifications, electric, lighting and relocation of existing and salvaged furniture and partitions.
---------------	--

Project Phase	C4 - Substantially Complete / Punchlist
---------------	---

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants		
Contractors		

Project Update	The portion of this project to relocate the Office of Major Projects to the field office has been completed to the point that we are fully moved and operational. There may be some misc. follow-up work identified as we work in this office over the next few months.
----------------	--

Project Schedule	Project Start Date	09/19/2013
	Project Finish Date	09/19/2013
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 216,000
	Projected Costs	\$ 199,250
	Projected Budget Variance	\$ 16,750