



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

January, 2018

Project #	100054	
Project Name	SUNY 20/20 Wireless Research Lab	
Project Scope	Renovate 165 Wilber to accommodate Advanced Wireless Systems Research (ADWISR). Full gut rehab of overall space adding offices, conference, storage, and data/electrical room as well as the installation of a anechoic chamber.	
Project Phase	C6 - Complete	
Current Project Coordinator	Allen Bradberry	
Consultants	Brian Manthey Architect	
Contractors	PAC & Associates of Oswego Inc	
Project Update	Construction substantially complete 8/25/15. Project remains open for equipment purchases. Last date to purchase equipment 6/15/2017, project to be closed after 6/30/2017.	
Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	11/21/2016
	Planning Start Date	08/19/2014
	Planning Finish Date	10/01/2014
	Design Start Date	05/19/2015
	Design Finish Date	07/26/2016
	Construction Start Date*	10/24/2014
	Construction Finish Date*	11/18/2016
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$3,239,751
	Projected Costs	\$3,113,498
	Projected Budget Variance	\$126,253