



SUNY Oswego
Facilities Services
Monthly Project Update

January, 2017

Project #	100075
Project Name	Tyler Hall - Phase II - Rehab for CM

Project Scope	<p>Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.</p>
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>January 9, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Overall PHASE-II design manual due on January 15, 2017. Final design docs in March 2017; construction start in June 2017 and continue through 2019. 2. Priority 1A (drawing & painting studios) Abatement bids received on December 21st 2016; award in process. All work to be completed by June 1, 2017. 3. Priority 1C (___) Pre-Bid walkthrough scheduled for January 11, 2017; Bids due January 19, work to begin February 2017; complete by June 1, 2017. 4. Priority 1D (printmaking): comments returned to design team; Bid documents due back by January 18. Bidding in February. 2017, Construction complete by August 1, 2017.
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	02/11/2019
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	01/16/2017
	Construction Finish Date*	02/11/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 3,213,738
	Projected Costs	\$ 612,329
	Projected Budget Variance	\$ 618,671