



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

**January, 2018**

<b>Project #</b>	1075-02	
<b>Project Name</b>	Tyler Hall 1C - Photo, Conference and Offices	
<b>Project Scope</b>	<p>Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art &amp; Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.</p>	
<b>Project Phase</b>	C4 - Substantially Complete / Punchlist	
<b>Current Project Coordinator</b>	Bob Lloyd	
<b>Consultants</b>	Architectural Resources	
<b>Contractors</b>	PAC & Associates of Oswego Inc	
<b>Project Update</b>	<p>Bob Lloyd 12/11/17</p> <p>Ordering FFE items per SCMA schedule</p>	
<b>Project Schedule</b>	<b>Project Start Date</b>	12/22/2015
	<b>Project Finish Date</b>	07/27/2018
	<b>Planning Start Date</b>	12/22/2015
	<b>Planning Finish Date</b>	02/03/2016
	<b>Design Start Date</b>	04/19/2016
	<b>Design Finish Date</b>	09/08/2016
	<b>Construction Start Date*</b>	12/22/2015
	<b>Construction Finish Date*</b>	07/27/2018
	<b>Equipment Start Date</b>	
<b>Equipment Finish Date</b>		
<small>*Construction Dates Include Warranty Period</small>		
<b>Project Costs</b>	<b>Projected Budget</b>	\$672,802
	<b>Projected Costs</b>	\$527,092
	<b>Projected Budget Variance</b>	\$145,710