



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

July, 2017

| | |
|--------------|---|
| Project # | 1075-02 |
| Project Name | Tyler Hall 1C - Photo, Conference and Offices |

| | |
|---------------|---|
| Project Scope | Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper Instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester. |
|---------------|---|

| | |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

| | |
|-----------------------------|-----------|
| Current Project Coordinator | Bob Lloyd |
|-----------------------------|-----------|

| | | |
|-------------|---------------------------------|--|
| Consultants | Architectural Resources | |
| Contractors | PAC & Associates of Oswego Inc. | |

| | |
|----------------|---|
| Project Update | <p>Bob Lloyd, 7/14/17</p> <ol style="list-style-type: none"> 1. Punch list items being completed 2. SCMA moving into offices/work rooms 3. CTS working on classroom technology |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 12/22/2015 |
| | Project Finish Date | 07/27/2018 |
| | Planning Start Date | 12/22/2015 |
| | Planning Finish Date | 02/03/2016 |
| | Design Start Date | 04/19/2016 |
| | Design Finish Date | 09/08/2016 |
| | Construction Start Date* | 12/22/2015 |
| | Construction Finish Date* | 07/27/2018 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$672,802 |
| | Projected Costs | \$471,433 |
| | Projected Budget Variance | \$201,369 |