



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

June, 2017

| | |
|--------------|---|
| Project # | 100002 |
| Project Name | Funnelle Hall and Rich Hall Roof Designs (Parent Project) |

| | |
|---------------|--|
| Project Scope | |
|---------------|--|

| | |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

| | |
|-----------------------------|-----------------|
| Current Project Coordinator | Allen Bradberry |
|-----------------------------|-----------------|

| | |
|-------------|---------------------------------------|
| Consultants | Robertson Strong Apgar Architects, PC |
| Contractors | |

| | |
|----------------|----------|
| Project Update | COMPLETE |
|----------------|----------|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 07/22/2013 |
| | Project Finish Date | 03/10/2016 |
| | Planning Start Date | 07/22/2013 |
| | Planning Finish Date | 09/03/2013 |
| | Design Start Date | 07/22/2013 |
| | Design Finish Date | 03/06/2015 |
| | Construction Start Date* | 03/24/2014 |
| | Construction Finish Date* | 01/14/2015 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$119,096 |
| | Projected Costs | \$118,610 |
| | Projected Budget Variance | \$ 486 |