



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100009
Project Name	Campus Center Scoreboard

Project Scope	Remove existing chain hoist system for Campus Center Ice Arena scoreboard. Provide structural upgrade to existing roof structure. Install new hoist system with associated electrical requirements.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	C&S Engineers Inc.	
Contractors	Bouley Associates	

Project Update	Project Closed Substantially Complete 9/29/14
----------------	--

Project Schedule	Project Start Date	08/19/2013
	Project Finish Date	09/30/2014
	Planning Start Date	08/19/2013
	Planning Finish Date	10/22/2013
	Design Start Date	08/19/2013
	Design Finish Date	10/30/2013
	Construction Start Date*	09/01/2014
	Construction Finish Date*	09/30/2014
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$270,300
	Projected Costs	\$226,745
	Projected Budget Variance	\$ 43,555