



## SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100012
Project Name	Residence Life Office Renovation

Project Scope	Residence Life Office Renovation: Provide new furniture and finishes in the Culkin Hall RL&H office suite on third floor.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	SUNY Oswego	
Contractors	Concord Electric	Rice Painting

Project Update	PROJECT CLOSED Substantial Completion 1/27/2015
----------------	--

Project Schedule	Project Start Date	08/26/2013
	Project Finish Date	05/19/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	08/26/2013
	Construction Finish Date*	05/30/2014
	Equipment Start Date	08/26/2013
	Equipment Finish Date	08/26/2013

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$43,000
	Projected Costs	\$17,934
	Projected Budget Variance	\$25,066