



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100022
Project Name	Rich Hall Roof Replacement

Project Scope	Remove existing roofing and insulation down to deck. Replace with new insulation, tapered system and SBS modified bituminous membrane roof with associated flashings.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Robertson Strong Apgar Architects, PC
Contractors	Dewald Roofing Co. Inc.

Project Update	Project Closed Substantially Complete 8/27/16
----------------	--

Project Schedule	Project Start Date	05/18/2015
	Project Finish Date	06/27/2017
	Planning Start Date	05/18/2015
	Planning Finish Date	07/02/2015
	Design Start Date	02/15/2016
	Design Finish Date	04/24/2017
	Construction Start Date*	05/18/2015
	Construction Finish Date*	07/12/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$822,400
	Projected Costs	\$601,994
	Projected Budget Variance	\$220,406