



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

| | |
|--------------|---------------------------------|
| Project # | 100025 |
| Project Name | Facilities Services Relocations |

| | |
|---------------|--|
| Project Scope | Plan, design, renovate and relocate the office operation of the Facilities Services Office of Major Projects and the Sustainability Office. Includes, as needed, interior construction, HVAC modifications, electric, lighting and relocation of existing and salvaged furniture and partitions. |
|---------------|--|

| | |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

| | |
|-----------------------------|---------------|
| Current Project Coordinator | Larry Gettino |
|-----------------------------|---------------|

| | | |
|-------------|----------------------|-------------------------------------|
| Consultants | SUNY Oswego | Bivens & Associates Architects PLLC |
| Contractors | Paul A Castaldo Inc. | Rice Painting |

| | |
|----------------|----------------------------|
| Project Update | Pending Close Out Process. |
|----------------|----------------------------|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 06/02/2014 |
| | Project Finish Date | 10/03/2017 |
| | Planning Start Date | 06/02/2014 |
| | Planning Finish Date | 07/15/2014 |
| | Design Start Date | 03/02/2015 |
| | Design Finish Date | 05/09/2016 |
| | Construction Start Date* | 09/09/2014 |
| | Construction Finish Date* | 10/03/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$216,000 |
| | Projected Costs | \$187,497 |
| | Projected Budget Variance | \$ 28,503 |