



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100042
Project Name	King Hall - Interior Renovations

Project Scope	Design and select finishes and furniture for the 2nd and 3rd floor.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	SUNY Oswego	

Project Update	6-14-17 - TLM Project completed Winter 2015. Customer could not continue to fund project, therefore project was closed
----------------	--

Project Schedule	Project Start Date	03/16/2014
	Project Finish Date	06/15/2015
	Planning Start Date	01/16/2015
	Planning Finish Date	04/01/2015
	Design Start Date	03/16/2014
	Design Finish Date	07/04/2014
	Construction Start Date*	03/16/2014
	Construction Finish Date*	06/12/2015
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$79,000
	Projected Costs	\$11,971
	Projected Budget Variance	\$67,029