



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

June, 2018

Project #	100083	
Project Name	Culkin Hall Data Center	
Project Scope	<p>1/6/16 - AJB This is to update the Scope of work to primarily the DATA CENTER. This scope will be the consolidation of racks and equipment into an approximately 32' x 16' space. This will require the updating of cooling to this equipment as well as reworking and updating the electrical to the racks (3Ph power needed). With this consolidation, the FM-200 system will need to be reworked and the cylinder relocated to the basement. Exterior windows will need to be insulated and the soffit areas will need to be insulated as well. A hardwall will be required to enclose this area.</p>	
Project Phase	C3 - Construction	
Current Project Coordinator	Jon Russo	
Consultants	Dwyer Architectural LLC	
Contractors	PAC & Associates of Oswego Inc	MEC Electric Inc.
Project Update	<p>6.14.2018 (JR)</p> <p>1. Contract work completed 2. Louver screen wall which was a change request by the owner is in progress -Contractor working to order louver enclosure</p>	
Project Schedule	Project Start Date	03/13/2015
	Project Finish Date	06/19/2018
	Planning Start Date	03/13/2015
	Planning Finish Date	04/27/2015
	Design Start Date	03/04/2016
	Design Finish Date	07/21/2016
	Construction Start Date*	10/18/2016
	Construction Finish Date*	06/19/2018
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$393,500
	Projected Costs	\$319,563
	Projected Budget Variance	\$73,937