



SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	100102
Project Name	Tyler Hall - Phase II-A - Choral Rooms

Project Scope	This project will provide for the design and construction of an acoustically viable room (approx. 7,200 SF) to be primarily used as a rehearsal space for group vocal functions. This will include, but not limited to the following trades: acoustical treatments and systems, general construction, HVAC, electrical, plumbing, fire protection and fire alarm.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	Wilson Butler Architects	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Project is complete and pending closeout.
----------------	---

Project Schedule	Project Start Date	09/29/2015
	Project Finish Date	12/18/2017
	Planning Start Date	09/29/2015
	Planning Finish Date	11/11/2015
	Design Start Date	12/01/2015
	Design Finish Date	03/01/2016
	Construction Start Date*	05/09/2016
	Construction Finish Date*	12/30/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$980,327
	Projected Costs	\$597,723
	Projected Budget Variance	\$382,604