



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

June, 2017

Project #	1075-02
Project Name	Tyler Hall 1C - Photo, Conference and Offices

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Architectural Resources	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	<p>Bob Lloyd, 6/9/17</p> <ol style="list-style-type: none"> 1. Some rooms turned over to SCMA 2. Lighting installed 3. Doors and hardware installed 4. Some furniture installed 5. Tack boards, metal boards installed 6. Projector mounts and screens installed 7. Punch-list being generated
----------------	---

Project Schedule	Project Start Date	12/22/2015
	Project Finish Date	07/27/2018
	Planning Start Date	12/22/2015
	Planning Finish Date	02/03/2016
	Design Start Date	04/19/2016
	Design Finish Date	09/08/2016
	Construction Start Date*	12/22/2015
	Construction Finish Date*	07/27/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$672,802
	Projected Costs	\$478,412
	Projected Budget Variance	\$194,391