



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

March, 2017

Project #	100012
Project Name	Residence Life Office Renovation

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants		
Contractors		

Project Update	
----------------	--

Project Schedule	Project Start Date	08/26/2013
	Project Finish Date	05/19/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	08/26/2013
	Construction Finish Date*	05/30/2014
	Equipment Start Date	08/26/2013
	Equipment Finish Date	08/26/2013

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 43,000
	Projected Costs	\$ 17,934
	Projected Budget Variance	\$ 25,066