



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

March, 2017

Project #	1024-4
Project Name	Tyler Hall - Improvements to Sheldon Ballroom

Project Scope	<p>Sheldon Ballroom - Build a new soffit to house the projector, replace carpeting, patch/paint new soffit/existing walls, replace lighting controls, add stage lights, replace moving speakers with wall mounted speakers, and add ADA hearing loop.</p> <p>Sheldon 2nd Level Lobby/Corridor - Remove existing hard walls not original to the building, rework sprinkler, patch/paint existing walls, and replace carpeting.</p>
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Karis Wiggins Designs	AVL Designs Inc.
Contractors	The Effect Group, Inc.	Rice Painting

Project Update	Final Pay for acoustical panel installation has been made. This project is ready for closeout.
----------------	--

Project Schedule	Project Start Date	10/27/2014
	Project Finish Date	03/08/2018
	Planning Start Date	10/27/2014
	Planning Finish Date	12/09/2014
	Design Start Date	07/27/2015
	Design Finish Date	11/06/2015
	Construction Start Date*	12/28/2015
	Construction Finish Date*	03/08/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 215,301
	Projected Costs	\$ 186,393
	Projected Budget Variance	\$ 21,300