



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100054
Project Name	SUNY 20/20 Wireless Research Lab

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Brian Manthey Architect	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Project remains active for monitoring funds, construction project is closed out.
----------------	--

Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	11/21/2016
	Planning Start Date	08/19/2014
	Planning Finish Date	10/01/2014
	Design Start Date	05/19/2015
	Design Finish Date	07/26/2016
	Construction Start Date*	10/24/2014
	Construction Finish Date*	11/18/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$3,239,751
	Projected Costs	\$2,983,969
	Projected Budget Variance	\$ 255,782