



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	1024-1
Project Name	Tyler Hall - Theater Rigging

Project Scope	Project will include the design and construction of replacement rigging in Waterman Theater, Tyler Hall. Scope includes complete replacement of all cables, winches, pulleys, etc. with new. Work to run concurrent with project 100024 (Tyler Hall Rehab, Phase-I).
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Ryan-Biggs / Structural Eng.	
Contractors	iWeiss Inc.	

Project Update	Bob Lloyd, 1/13/16 1. Punch list items complete 2. Project is in "Pending Close Out" stage
----------------	--

Project Schedule	Project Start Date	06/15/2015
	Project Finish Date	10/16/2017
	Planning Start Date	06/15/2015
	Planning Finish Date	08/10/2015
	Design Start Date	11/20/2015
	Design Finish Date	02/17/2016
	Construction Start Date*	05/16/2016
	Construction Finish Date*	08/19/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$504,600
	Projected Costs	\$377,341
	Projected Budget Variance	\$127,259