



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

**November, 2018**

<b>Project #</b>	100050	
<b>Project Name</b>	Rehab Scales Hall	
<b>Project Scope</b>	Complete renovation of this 1961 dormitory building. Includes all interior spaces, exterior shell of building and site work. Spaces will be made ADA accessible. Mechanical, electrical, plumbing, data, fire alarm and ventilation systems will be replaced.	
<b>Project Phase</b>	C4 - Substantially Complete / Punchlist	
<b>Current Project Coordinator</b>	Larry Gettino	
<b>Consultants</b>	King & King Architects	
<b>Contractors</b>	PAC & Associates of Oswego Inc	Abscope Environmental
<b>Project Update</b>	DASNY and contractor expected to return during winter recess to address punch list and guarantee items.  11-19-2018 LG	
<b>Project Schedule</b>	<b>Project Start Date</b>	01/27/2016
	<b>Project Finish Date</b>	08/14/2018
	<b>Planning Start Date</b>	
	<b>Planning Finish Date</b>	
	<b>Design Start Date</b>	01/27/2016
	<b>Design Finish Date</b>	07/01/2016
	<b>Construction Start Date*</b>	12/19/2016
	<b>Construction Finish Date*</b>	08/01/2018
	<b>Equipment Start Date</b>	
<b>Equipment Finish Date</b>		
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$16,149,829
	<b>Projected Costs</b>	\$13,529,058
	<b>Projected Budget Variance</b>	\$2,620,771