



SUNY Oswego
Facilities Services
Monthly Project Update

November, 2016

Project #	100102
Project Name	Tyler Hall - Phase II-A - Choral Rooms

Project Scope	This project will provide for the design and construction of an acoustically viable room (approx. 7,200 SF) to be primarily used as a rehearsal space for group vocal functions. This will include, but not limited to the following trades: acoustical treatments and systems, general construction, HVAC, electrical, plumbing, fire protection and fire alarm.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants		
Contractors	PAC & Associates of Oswego Inc.	

Project Update	<p>Remaining items include:</p> <ul style="list-style-type: none"> - Delivery and installation of the acoustic ceiling panels. Expected delivery late November. Installation to be coordinated around room schedule. - Finish installation of the audio system. Expected to be complete by CTS and music dept. in November. - A few punch list items remain. - Final review of all items will be after the ceiling panels are completed.
----------------	--

Project Schedule	Project Start Date	09/29/2015
	Project Finish Date	08/25/2017
	Planning Start Date	09/29/2015
	Planning Finish Date	11/11/2015
	Design Start Date	12/01/2015
	Design Finish Date	03/01/2016
	Construction Start Date*	05/09/2016
	Construction Finish Date*	11/30/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 975,327
	Projected Costs	\$ 596,031
	Projected Budget Variance	\$ 379,296