



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

November, 2018

Project #	1024-1	
Project Name	Tyler Hall - Theater Rigging	
Project Scope	Project will include the design and construction of replacement rigging in Waterman Theater, Tyler Hall. Scope includes complete replacement of all cables, winches, pulleys, etc. with new. Work to run concurrent with project 100024 (Tyler Hall Rehab, Phase-I).	
Project Phase	C6 - Complete	
Current Project Coordinator	Bob Lloyd	
Consultants	Ryan-Biggs / Structural Eng.	
Contractors	iWeiss Inc	
Project Update	Bob Lloyd 11/20/18 1. Battens being fabricated at this time in shop 2. Project to be completed during Winter Recess	
Project Schedule	Project Start Date	06/15/2015
	Project Finish Date	02/28/2020
	Planning Start Date	06/15/2015
	Planning Finish Date	08/11/2015
	Design Start Date	11/20/2015
	Design Finish Date	02/18/2016
	Construction Start Date*	05/16/2016
	Construction Finish Date*	02/03/2020
	Equipment Start Date	
Equipment Finish Date		
<small>*Construction Dates Include Warranty Period</small>		
Project Costs	Projected Budget	\$520,174
	Projected Costs	\$508,831
	Projected Budget Variance	\$11,343