



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

November, 2016

Project #	1024-4
Project Name	Tyler Hall - Improvements to Sheldon Ballroom

Project Scope	<p style="text-align: center;">Sheldon Ballroom - Build a new soffit to house the projector, replace carpeting, patch/paint new soffit/existing walls, replace lighting controls, add stage lights, replace moving speakers with wall mounted speakers, and add ADA hearing loop.</p> <p style="text-align: center;">Sheldon 2nd Level Lobby/Corridor - Remove existing hard walls not original to the building, rework sprinkler, patch/paint existing walls, and replace carpeting.</p>
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Karis Wiggins Designs	
Contractors	The Effect Group, Inc.	Rice Painting

Project Update	<p>The acoustical panel bid package was e-mailed out to six different contractors. We received four quotes for supplying and installing the new and existing panels. The results were as follows:</p> <p>Contractor #1 - \$21,900.00 (PAC Associates) Contractor #2 - \$22,900.00 Contractor #3 - \$25,420.00 Contractor #4 - \$34,500.00</p> <p>Installation of new and existing panels is still schedule for mid to late January due to availability of the space and product lead time.</p>
----------------	---

Project Schedule	Project Start Date	10/27/2014
	Project Finish Date	03/05/2018
	Planning Start Date	10/27/2014

*Construction Dates Include Warranty Period	Planning Finish Date	12/09/2014
	Design Start Date	07/27/2015
	Design Finish Date	11/06/2015
	Construction Start Date*	12/28/2015
	Construction Finish Date*	03/05/2018
	Equipment Start Date	
	Equipment Finish Date	

Project Costs	Projected Budget	\$ 215,301
	Projected Costs	\$ 184,472
	Projected Budget Variance	\$ 30,829