



SUNY Oswego Facilities Services Monthly Project Update

October, 2017

Project #	100054
Project Name	SUNY 20/20 Wireless Research Lab

Project Scope	Renovate 165 Wilber to accommodate Advanced Wireless Systems Research (ADWISR). Full gut rehab of overall space adding offices, conference, storage, and data/electrical room as well as the installation of an anechoic chamber.
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Allen Bradberry
-----------------------------	-----------------

Consultants	Brian Manthey Architect	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Construction substantially complete 8/25/15. Project remains open for equipment purchases. Last date to purchase equipment 6/15/2017, project to be closed after 6/30/2017.
----------------	---

Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	11/21/2016
	Planning Start Date	08/19/2014
	Planning Finish Date	10/01/2014
	Design Start Date	05/19/2015
	Design Finish Date	07/26/2016
	Construction Start Date*	10/24/2014
	Construction Finish Date*	11/18/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$3,239,751
	Projected Costs	\$3,113,498
	Projected Budget Variance	\$ 126,253