



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

| | |
|--------------|-------------------------|
| Project # | 100083 |
| Project Name | Culkin Hall Data Center |

| | |
|---------------|---|
| Project Scope | 1/6/16 - AJB This is to update the Scope of work to primarily the DATA CENTER. This scope will be the consolidation of racks and equipment into an approximately 32' x 16' space. This will require the updating of cooling to this equipment as well as reworking and updating the electrical to the racks (3Ph power needed). With this consolidation, the FM-200 system will need to be reworked and the cylinder relocated to the basement. Exterior windows will need to be insulated and the soffit areas will need to be insulated as well. A hard wall will be required to enclose this area. |
|---------------|---|

| | |
|---------------|--------------|
| Project Phase | D6 - Pre-Bid |
|---------------|--------------|

| | |
|-----------------------------|-------------|
| Current Project Coordinator | Joe Messmer |
|-----------------------------|-------------|

| | | |
|-------------|-------------------------|--|
| Consultants | Dwyer Architectural LLC | |
| Contractors | | |

| | |
|----------------|---|
| Project Update | At this date MEC, PAC and Jerome selected for primaries for this project. In house scheduled meeting to go over scopes of work has been scheduled for Tuesday 10/18/2016. Cable tray purchased from Anixter by the college to be installed by MEC. Contractor pre construction meeting scheduled meeting to be determined for end of the week of 10/17/2016. JMM |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 03/13/2015 |
| | Project Finish Date | 03/31/2018 |
| | Planning Start Date | 03/13/2015 |
| | Planning Finish Date | 04/27/2015 |
| | Design Start Date | 03/04/2016 |
| | Design Finish Date | 07/21/2016 |
| | Construction Start Date* | 10/07/2016 |
| | Construction Finish Date* | 03/31/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|------------|
| Project Costs | Projected Budget | \$ 380,000 |
| | Projected Costs | \$ 123,923 |
| | Projected Budget Variance | \$ 256,077 |