



SUNY Oswego Facilities Services Monthly Project Update

October, 2017

| | |
|--------------|-------------------------|
| Project # | 100083 |
| Project Name | Culkin Hall Data Center |

| | |
|---------------|--|
| Project Scope | <p>1/6/16 - AJB This is to update the Scope of work to primarily the DATA CENTER. This scope will be the consolidation of racks and equipment into an approximately 32' x 16' space. This will require the updating of cooling to this equipment as well as reworking and updating the electrical to the racks (3Ph power needed). With this consolidation, the FM-200 system will need to be reworked and the cylinder relocated to the basement. Exterior windows will need to be insulated and the soffit areas will need to be insulated as well. A hard wall will be required to enclose this area.</p> |
|---------------|--|

| | |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

| | |
|-----------------------------|-----------|
| Current Project Coordinator | Jon Russo |
|-----------------------------|-----------|

| | | |
|-------------|---------------------------------|-------------------|
| Consultants | Dwyer Architectural LLC | |
| Contractors | PAC & Associates of Oswego Inc. | MEC Electric Inc. |

| | |
|----------------|---|
| Project Update | <p>10.16.2017 (JR)</p> <ol style="list-style-type: none"> 1. In-row cooling system is active and cooling the space currently 2. Coolerado cooling unit is scheduled for activation by 10.20.2017 3. Wall completed and finished as per specified 4. Fire suppression system activated 5. Old fire suppression tank scheduled to be removed by 10.27.2017 |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 03/13/2015 |
| | Project Finish Date | 12/06/2018 |
| | Planning Start Date | 03/13/2015 |
| | Planning Finish Date | 04/27/2015 |
| | Design Start Date | 03/04/2016 |
| | Design Finish Date | 07/21/2016 |
| | Construction Start Date* | 10/17/2016 |
| | Construction Finish Date* | 12/06/2018 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$393,500 |
| | Projected Costs | \$279,088 |
| | Projected Budget Variance | \$114,412 |