



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

Project #	100107
Project Name	Culkin Hall 705 Upgrades

Project Scope	A project is proposed to replace the carpet in Culkin Hall room 705. The old carpet and wall base will be replaced with a new modular carpet tile and base to match.
---------------	--

Project Phase	C5 - In Closeout
---------------	------------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	Oswego Quality Carpet	

Project Update	sent action item to Michelle to close out project
----------------	---

Project Schedule	Project Start Date	03/10/2016
	Project Finish Date	06/24/2016
	Planning Start Date	03/10/2016
	Planning Finish Date	06/24/2016
	Design Start Date	05/09/2016
	Design Finish Date	05/25/2016
	Construction Start Date*	03/10/2016
	Construction Finish Date*	03/10/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 2,600
	Projected Costs	\$ 2,008
	Projected Budget Variance	\$ 592