



SUNY Oswego Facilities Services Monthly Project Update

October, 2017

Project #	100115
Project Name	Commissary - Rehab Cold Storage

Project Scope	Existing coolers and freezers have exceeded their useful life and cost about \$150k/yr. to maintain. This project will provide for the removal and abatement of existing equipment and installation of new units as determined by programming and operations of the facility. Key goals of the project include increased energy efficiency, decreased load-in times to take deliveries into cooled spaces by the pallet-load and reduced ongoing maintenance costs.
---------------	---

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Dwyer Architectural LLC	Erdman Anthony Consulting Engineers
Contractors		

Project Update	<p>September 13, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Design kick-off meeting held on 7/28/2017 w/ Erdman Anthony and Aux. Services. 2. Schematic Design report due 9/1/2017. 3. Anticipate design completion in December 2017, bidding in January 2018 and construction complete by October 2018.
----------------	---

Project Schedule	Project Start Date	03/11/2016
	Project Finish Date	11/27/2019
	Planning Start Date	03/11/2016
	Planning Finish Date	04/25/2016
	Design Start Date	07/04/2017
	Design Finish Date	12/20/2017
	Construction Start Date*	04/18/2018
	Construction Finish Date*	11/27/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$565,500
	Projected Costs	\$ 95,040
	Projected Budget Variance	\$470,460