



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100075
Project Name	Tyler Hall - Phase II - Rehab for CM

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>September 19, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> Overall PHASE-II Schematic design review meeting held in September 2016. Funding available for construction in June 2017. Priorities 1A (drawing & painting studios) and 1B (tel-com) has begun construction. Priority 1C (photo & seminar rooms): complete and comments sent back to the design team. Priority 1D (printmaking): complete and comments sent back to the design team.
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	02/11/2019
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	01/16/2017
	Construction Finish Date*	02/11/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 1,181,000
	Projected Costs	\$ 594,659
	Projected Budget Variance	\$ 586,341