



SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100083
Project Name	Culkin Hall Data Center

Project Scope	<p>1/6/16 - AJB This is to update the Scope of work to primarily the DATA CENTER. This scope will be the consolidation of racks and equipment into an approximately 32' x 16' space. This will require the updating of cooling to this equipment as well as reworking and updating the electrical to the racks (3Ph power needed). With this consolidation, the FM-200 system will need to be reworked and the cylinder relocated to the basement. Exterior windows will need to be insulated and the soffit areas will need to be insulated as well. A hard wall will be required to enclose this area.</p>
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Joe Messmer
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>Project out to bid to all trades and numbers expected by end of September. Electrical contractor has been selected and PRO written. Walk through scheduled with Mechanical contractors, to clarify work scope.</p>
----------------	---

Project Schedule	Project Start Date	03/13/2015
	Project Finish Date	06/07/2018
	Planning Start Date	03/13/2015
	Planning Finish Date	04/27/2015
	Design Start Date	03/04/2016
	Design Finish Date	07/21/2016
	Construction Start Date*	10/07/2016
	Construction Finish Date*	06/07/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 380,000
	Projected Costs	\$ 70,463
	Projected Budget Variance	\$ 309,537