



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

September, 2018

<b>Project #</b>	1024-1	
<b>Project Name</b>	Tyler Hall - Theater Rigging	
<b>Project Scope</b>	Project will include the design and construction of replacement rigging in Waterman Theater, Tyler Hall. Scope includes complete replacement of all cables, winches, pulleys, etc. with new. Work to run concurrent with project 100024 (Tyler Hall Rehab, Phase-I).	
<b>Project Phase</b>	C6 - Complete	
<b>Current Project Coordinator</b>	Bob Lloyd	
<b>Consultants</b>	Ryan-Biggs / Structural Eng.	
<b>Contractors</b>	iWeiss Inc	
<b>Project Update</b>	Bob Lloyd 9/18/18  1. Contractor fabricating items in shop 2. Due to timing of award, project will be completed during Winter Recess	
<b>Project Schedule</b>	<b>Project Start Date</b>	06/15/2015
	<b>Project Finish Date</b>	10/22/2019
	<b>Planning Start Date</b>	06/15/2015
	<b>Planning Finish Date</b>	08/10/2015
	<b>Design Start Date</b>	11/20/2015
	<b>Design Finish Date</b>	02/17/2016
	<b>Construction Start Date*</b>	05/16/2016
	<b>Construction Finish Date*</b>	08/27/2018
	<b>Equipment Start Date</b>	
<b>Equipment Finish Date</b>		
*Construction Dates Include Warranty Period		
<b>Project Costs</b>	<b>Projected Budget</b>	\$520,174
	<b>Projected Costs</b>	\$508,831
	<b>Projected Budget Variance</b>	\$11,343